

GOVERNMENT OF TELANGANA
ABSTRACT

PMGSY-Phase-IX-Warangal District-Package No.AP 21 IX LB 13- Construction of Bridge across Chalivagu @ KM 4/6 on R/F Parkala to Kanaparthi Regonda Mandal - Post facto Extension of Time granted with imposing a Penalty-Waive of the Penalty-Orders-Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT(PROGS.II)DEPARTMENT
G.O.Rt.No.485 Dated: 16.7.2016.
Read the following:-

- 1.G.O.Rt.No.355,PR&RD(Progs.II)Dept., Dt.10.6.2015
2. Proceedings of the Engineer –in-Chief, Panchayat Raj, Hyderabad vide No.AEE/DEE/PMGSY Ph.IX/AP 21 I XLB 13, Dt.24.6.2015.
3. Representation of M/s SKR Constructions, Suryapet, Nalgonda Dated: 5.11.2015.
4. Govt. Memo No.12105/Progs.II/2015, Dated: 4.01.2016
5. From the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad. Lr.No.AEE Wgl/DEE-I/Ph.IX/LB13/WGL/2010, Dt.5.01.2016

ORDER:

In the reference 1st read above, orders were issued granting post facto Extension of the Agreement Time (EoAT) up to 31.01.2015 with a fine in respect of work “Bridge across Chalivagu @ KM 4/6 on R/F Parkal to Kanakaprthy, Regonda (M) establishment cots Rs.325.67 lakhs, sanctioned under PMGSY.

2. In pursuance of the above orders, the Engineer-in-Chief, Panchayat Raj has issued proceedings duly imposing a penalty of Rs.10,000/-(Rupees Ten Thousands only) on the above said work vide reference read above.

3. In the reference 3rd read above, the contractor has submitted a representation to the Government while narrating the delay occurred in execution of work and requested to waive the penalty imposed by the Engineer-in-Chief, Panchayat Raj.

4. In the reference 5th read above, the Chief Engineer, Panchayat Raj has submitted a report stating that the delay was occurred due to approval of designs and change in span of bridge 14 vents of 8.37 m with Raft foundation continuous flow of Chalivagu during monsoon and land acquisition problems for approach road etc., and requested the Government to take necessary action.

5. Government after careful examination of the matter with reference to the report of the Chief Engineer, Panchayat Raj hereby order to waive the penalty of Rs.10,000/- imposed by the Engineer-in-Chief, Panchayat Raj in the reference 2nd read above as the delay is not attributed to the contractor.

6. The Chief Engineer, Panchayat Raj shall take necessary action in the matter.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

S.P.SINGH
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Chief Engineer, PMGSY, Panchayat Raj, Hyderabad.
The Superintending Engineer, Panchayat Raj, Warangal.
Copy to: The PS to the Hon'ble M (PR&RD).
SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER